



JOBSITE CHECKLIST

Date:

Project:

Customer:

Supervisor:

Formtech Rep:

This jobsite checklist is to help ensure your safe and successful use of the Titan Shoring System. If at any time you or your employees have any questions pertaining to the safe usage of the Titan System please contact your representative. Please review this checklist with all new employees that will be working with the shoring equipment.

PRIOR TO EQUIPMENT USE:

- Received and reviewed Safety Guidelines and Training Manual.
- Reviewed shop drawing prior to installation.
- Visually confirm counts on incoming truck with the packing list. Report any inconsistencies immediately.
- Review equipment care, receiving, installation, stripping and bundling as outlined in the Literature.
- Review individual Stacking Rack picking weights and stacking requirements as outlined in the Training Manual.
- Discuss jobsite security to protect equipment from theft.
- Contractor must comply with all applicable State & Federal safety and health regulations.

REVIEW OF SAFETY HIGHLIGHTS:

- Utilize tripods or gates during initial installation for framing stability.
- Install shoring equipment from the ground (or from properly constructed scaffold/scissor lift) only.
- Ensure props are plumb and both the adjustment pin and drophead nut are fully engaged.
- Always secure cantilevered beams with Safety Catch immediately upon installation.
- Always use a Positioner with supplemental props.
- Install required cross-bracing immediately behind framing installation to ensure framing stability.
- Avoid using hammers to position equipment.
- Never use Stacking Racks as personnel scaffold.
- Avoid dropping equipment.
- Always engage wheel brakes of inactive Stacking Racks, never store Racks on sloped surfaces.
- Erect framing in strict accordance with shop drawings.
- Report immediately all drawing discrepancies and structural changes to your Formtech representative.
- Never deviate from shop drawings without prior written approval from Formtech's Engineering Dept.
- Cull out and tag all damaged equipment, report same to Formtech representative.
- Install Reshore clips or lacing to prevent re-shores from dislodging and creating a fall hazard.
- Other:
- Other:

Training follow-up required? Y / N. If yes, when _____

- Provide supervisor with a copy of completed checklist.

- Supervisor Signature _____